		The same of the sa	ALLOTMENT					URSEMEN			
Appro				Obligation	Allotment			Utilization		Unfunded	, n
	ropriations	SARO	Obligations	Rate	Balance	NCA	Utilization	Rate	Balance	Balance	Remarks
	(1)	(2)	(3)	(4)=(3)/(2)	(5)=(2)-(3)	(6)	(7)	(8)=(7)/(6)	(9)=(6)-(7)	(10)=(2)-(6)	
				117 (17 (17)				107 177127	(-) (-) (-)	(==) (=) (=)	
CONSTRUCTION, REHABILITATION & IM	MPROVEN	MENT OF FIS	H PORTS								
FY 2014 Supplemental Appropriations			and the second s								
	2,977,464	12,977,464	73,124.00	0.56%	12,904,340.00	130,000.00	73,124,00	56,25%	56,876.00	12,847,464	- Awaiting for the official communication of the City
						,	,		,		Government of Legazpi informing PFDA of their
	1					15					inability to satisy the documentary requirements for the
									l i		project implementation.
Aroroy, Masbate 19,	9,975,422	19,975,422	19,975,422.00	100.00%	*	17,763,116.65	17,399,739.93	97.95%	363,376,72	2,212,305	- The project was completed on November 14, 2016.
	1,992,996	24,992,996	24,992,996.00	100.00%		24,749,826.76	24,202,161.10	97.79%	547,665.66	243,169	- The project was completed on Sept. 21, 2016.
	1,999,850	24,999,850	24,999,850.00	100.00%		22,639,527,38	21,423,350,40	94.63%	1,216,176,98	2,360,323	- The project was completed on July 3, 2016.
	5,999,850	25,999,850	25,999,850.00	100.00%	en	21,483,518.00	20,667,411.89	96.20%	816,106.11	4,516,332	- The project was completed on Oct. 7, 2016.
	3,999,850	13,999,850	13,999,850.00	100.00%	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	8,745,357.21	8,086,491,44	92,47%	658,865,77	5,254,493	- The project was completed on June 20, 2017.
	9,991,814	49,991,814	49,991,814.00	100.00%		28,043,339.00	20,658,433.33	73.67%	7,384,905.67	21,948,475	- The project is 47.1278% accomplish.
	2,920,335	12,920,335	12,920,335.00	100.00%		129,000.00	83,003,17	64.34%	45,996.83	12,791,335	- The project was suspended last March 10, 2016 due
	,,	,				,	-3,000(1/		,>20100	,	to the non-submission of ECC by the LGU.
Santiago Island, Bolinao, Pangasinan 1,9	1,999,950	1,999,950	1,999,950,00	100.00%	to .	1,464,416.00	1,418,842,93	96.89%	45,573,07	535,534	- The project was completed on Apr. 25, 2016.
	,999,950	1,999,950	1,999,950.00	100.00%		1,896,281.00	1,836,524.00	96.85%	59,757.00	103,669	- The project was completed on Mar. 26, 2016.
2011 2011 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1						-,,,,			,	, , , , , ,	2120 000011100 00200000 012 11001 1100
Sub-Total 189,8	0.857.481	189,857,481	176,953,141.00	93.20%	12,904,340.00	127,044,382.00	115,849,082.19	91.19%	11,195,299.81	62,813,099	
2007		200,000,000					11010101010	71,1770	11,170,000	02,010,077	
FY 2015 NG Subsidy							i				
	0,000,000	10,000,000	10,000,000.00	100,00%	~	350,000.00	3,220.00	0.92%	346,780.00	9,650,000	- For contract signing.
	,000,000	20,000,000	20,000,000.00	100.00%	-	3,493,100.00	3,023,001.55	86.54%	470,098.45	16,506,900	- The project is 17.2340% accomplish as of
		, ,								, ,	August 31, 2017.
Mariveles, Bataan 20,0	,000,000	20,000,000	17,667.20	0.09%	19,982,332.80	620,000.00	17,667,20	2.85%	602,332.80	19,380,000	- Re-bidding is scheduled on October 23, 2017.
	,000,000	20,000,000	20,000,000.00	100.00%	**	13,228,925.00	12,985,878.37	98.16%	243,046.63	6,771,075	- The project was completed on July 31, 2017.
	,000,000	20,000,000	20,000,000.00	100.00%		11,327,785.78	11,001,927.37	97.12%	325,858.41	8,672,214	- The project was completed on August 5, 2017
	,000,000	15,000,000	15,000,000.00	100.00%	-		22,236,00		(22,236,00)	15,000,000	- For issuance of Notice to Proceed.
	,000,000	20,000,000	20,000,000.00	100.00%		19,045,900.22	18,810,932.99	98.77%	234,967.23	954,100	- The project was completed on Oct. 22, 2016.
	,000,000	20,000,000	20,000,000.00	100.00%		3,399,133.00	3,218,094.24	94.67%	181,038.76	16,600,867	- The project is 38.8399% accomplish.
	,000,000	20,000,000	20,000,000.00	100.00%	**	4,116,352.00	3,591,527.56	87,25%	524,824.44	15,883,648	- Suspension Order was issued on April 20, 2017 due to
						, , ,	, ,				revision of the design based on the actual field condition
Basay, Negros Oriental 20,0	,000,000	20,000,000	26,823.50	0.13%	19,973,176.50		26,823,50		(26,823.50)	20,000,000	- Re-bidding was deferred by the top management .
The state of the s	,000,000	20,000,000	20,000,000.00	100.00%		***************************************	130,073.38		(130,073.38)	20,000,000	- The project is 73.6112% accomplish.
	,000,000	20,000,000	20,000,000.00	100.00%		14,311,049.00	14,287,337.46	99.83%	, 23,711.54	5,688,951	- The project was completed on August 12, 2017
	,000,000	20,000,000	20,000,000.00	100.00%	-	7,994,780.00	6,709,673.57	83.93%	1,285,106.43	12,005,220	- The project was completed on July 22, 2017
	,000,000	20,000,000	20,000,000.00	100,00%	er	2,497,959.00	2,204,527.50	88.25%	293,431.50	17,502,041	- The project is 31.5060% accomplish.
Talisay, Batangas 30,0	,000,000	30,000,000	30,000,000.00	100.00%	-	5,367,416.00	5,020,840.08	93.54%	346,575.92		- The project is 34.4039% accomplish.
	,000,000	15,000,000	15,000,000.00	100.00%	-	8,078,437.00	7,556,851.35	93.54%	521,585.65	6,921,563	- The project is 76.0460% accomplish.
	,000,000	22,000,000			22,000,000.00					22,000,000	- Detailed engineering was completed on June 16, 2016.
-					100						- The project was endorsed to BAC on June 16, 2017.
Dolores, Eastern Samar 22,0	,000,000	22,000,000	57,887.00	0.26%	21,942,113.00	***************************************	57,887.00		(57,887.00)	22,000,000	- Detailed engineering was completed on June 16, 2016.
											- The project was endorsed to BAC on June 16, 2017.
San Vicente, Palawan 20,0	,000,000	20,000,000	22,212.00	0.11%	19,977,788.00		22,212.00		(22,212.00)	20,000,000	- Review of Detailed Engineering Plans/Design, project
			• 0.000 0000000000000000000000000000000				**************************************		, , , , , ,		cost is on-going.
San Andres, Rombion 20,0	,000,000	20,000,000	20,000,000.00	100.00%	**	14,408,270.00	14,124,275.20	98.03%	283,994.80	5,591,730	- The project was completed on June 13, 2017

	T		ALLOTMENT			DISBURSEMENT					
D				Obligation	Allotment			Utilization	Unutilized	Unfunded	Remarks
Particulars	Appropriations	SARO	Obligations	Rate	Balance	NCA	Utilization	Rate	Balance	Balance	Remarks
	(1)	(2)	(3)	(4)=(3)/(2)	(5)=(2)-(3)	(6)	(7)	(8)=(7)/(6)	(9)=(6)-(7)	(10)=(2)-(6)	
San Remigio,Cebu	20,000,000	20,000,000	11,107.00	0.06%	19,988,893.00		11,107.00		(11,107.00)		- Awaiting for the submission of SB Resolution (area
Juli Itoliugio, Coba	20,000,000	20,000,000			,-,-,		,		(,,	,,	reservation) by the LGU.
							1				- For finalization of schedule for the conduct of public
											bidding.
Alicia, Zamboanga Sibugay	20,000,000	20,000,000	20,000,000.00	100,00%		4,270,541.00	7,189,260.76	168.35%	(2,918,719.76)	15,729,459	- The project is 38.9550% accomplish.
Naga, Zamboanga Sibugay	20,000,000	20,000,000		-	20,000,000.00	1,2:-)-	1,1==1,1==1,1=		(=)	20,000,000	- The project was endorsed to BAC on June 27, 2017.
Traga, Zamounga Dioagay	20,000,000	20,000,000			20,000,000,00					,,	- Awaiting for the submission of ECC from the LGU.
Mahatao, Batanes	40,000,000	40,000,000	85,782.00	0.21%	39,914,218.00		85,782.00			40,000,000	- Pre-Feasibility Study was completed on July 14, 2017
Manatao, Datanes	40,000,000	40,000,000	43,702.00	012270	07,711,220,00		55,752.00			10,000,000	- For finalization of plans subject to DPWH-Batanes
											evaluation.
Mati, Davao Oriental	6,500,000	6,500,000	60,957.50	0.94%	6,439,042,50		60,957.50		(60,957.50)	6,500,000	- Detailed engineering was completed on June 16, 2016.
Iviati, Davao Orientai	0,500,000	0,500,000	00,237.20	0.5470	0,407,042130		00,557.50		(00,557150)	0,000,000	- The project was endorsed to BAC on June 16, 2017.
											- Awaiting for the submission of ECC from the LGU.
Pikit, North Cotabato	9,500,000	9,500,000	56,543.00	0.60%	9,443,457.00		56,543.00		(56,543.00)	9,500,000	- Detailed engineering was completed on June 16, 2016.
Pikii, North Cotabato	3,500,000	9,500,000	50,545.00	0.0070	2,443,437.00		30,345.00		(30,545.00)	3,500,000	- The project was endorsed to BAC on June 16, 2017.
Tandag, Surigao del Sur	12,000,000	12,000,000	112,263.15	0.94%	11,887,736.85		111,305.15	-	(111,305.15)	12,000,000	- Detailed engineering was completed on June 16, 2016.
I andag, Surigao dei Sur	12,000,000	12,000,000	112,203.13	0.5470	11,007,750.05		111,505.15		(111,505.15)	12,000,000	- The project was endorsed to BAC on June 16, 2017.
											- Awaiting for the submission of ECC from the LGU.
St. Marilea Carriera del Chris	12,000,000	12,000,000			12,000,000.00					12,000,000	- Detailed engineering was completed on June 16, 2016.
Sta. Monica, Surigao del Sur	12,000,000	12,000,000			12,000,000.00					12,000,000	- The project was endorsed to BAC on June 16, 2017.
(8)											- Awaiting for the submission of ECC from the LGU.
	£24,000,000	534,000,000	310,451,242,35	58.14%	223,548,757.65	112,509,648.00	110,329,941.73	98,06%	2,265,488.27	421,490,352	- Awaiting for the submission of ECC from the EGC.
Sub-total	534,000,000 723,857,481	723,857,481	487,404,383.35	67.33%	236,453,097.65	239,554,030.00	226,179,023.92	94.42%	13,460,788.08	484,303,451	
TOTAL	123,031,481	723,837,461	467,404,363.33	07.3370.	230,433,097.03	239,334,030.00	220,179,023.92	24,42,70	13,400,788.08	404,303,431	
THE BOARD BEEL CO. L. L. L.											
FY 2016 NG Subsidy	110 012 000	110 012 000			119 012 000 00					118,913,000	- Public bidding is scheduled on November 3, 2017.
Real, Quezon (Phase 2)	118,913,000	118,913,000	118,000,000.00	100,00%	118,913,000.00	4,841,000.00	117,914,50	2,44%	4,723,085.50	113,159,000	- Notice of Award was issued on on August 28, 2017.
Zamboanga City, Zamboanga del Sur	118,000,000	118,000,000	118,000,000.00	100,00%	-	4,841,000.00	117,914.50	2.44%	4,725,065.50	113,139,000	- Preparation of Contract of Implementation is on-going.
X X X X X X X X X X X X X X X X X X X	37,000,000	37,000,000	107,105.00	0.29%	36,892,895.00		107,105.00			37,000,000	- Pre-Feasibility Study was completed on July 14, 2017
Uyugan, Batanes	37,000,000	37,000,000	107,103.00	0.29%	30,892,893.00		107,103.00			37,000,000	- For finalization of plans subject to DPWH-Batanes
											evaluation.
	D. I.			400000000000000000000000000000000000000						· · · · · · · · · · · · · · · · · · ·	evaluation.
Feasibility Study and Detailed Engineering		5,087,000	717,579,94	14.11%	4,369,420,06	5,087,000.00	76,715,94	1.51%	5,010,284.06		- Pre-Feasibility Study was completed on June 21, 2016.
Real, Quezon (Phase 2)	5,087,000	and the second s	and the state of t	3.36%	Property livery from the party and the second section of the second section is	3,087,000.00	158,202.46	1.3170	(158,202.46)	4,712,000	- Pre-Feasibility Study was completed on
Bulan, Sorsogon	4,712,000	4,712,000	158,202.46	3.30%	4,553,797.54		138,202.40		(136,202.40)	4,712,000	December 20, 2016.
Con Fastor Com-	1,022,000	1,022,000			1,022,000.00					1,022,000	- Pre-Feasibility Study was completed on May 26, 2016.
Oras, Eastern Samar	819,000	819,000			819,000.00					819,000	- Pre-Feasibility Study was completed on May 26, 2016.
Dolores, Eastern Samar	819,000	819,000	93,293.36	11.39%	725,706.64		93,293.36		(93,293.36)	819,000	- Feasibility Study was completed on August 26, 2016.
Panganiban, Catanduanes	819,000	819,000	53,040.00	6.48%	765,960.00		53,040.00	***************************************	(53,040.00)	819,000	- Pre-Feasibility Study was completed on August 26, 2016.
Sasmuan, Pampanga	819,000	819,000	33,040.00	0.4870	703,900.00		33,040.00		. (33,040.00)	819,000	September 2, 2016.
Can Vianuta Northam Camar	616,000	616,000			616,000.00					616,000	- Pre-Feasibility Study was completed on May 26, 2016.
San Vicente, Northern Samar	820,000	820,000	137,604,16	16.78%	682,395,84		137,604.16		(137,604.16)	820,000	- Pre-Feasibility Study was completed on May 20, 2016 Pre-Feasibility Study was completed on
Dapa, Surigao del Norte	020,000	020,000	157,004.10	10.7070	004,393.04		137,004.10		(137,004.10)	020,000	December 8, 2016.
Tagum City, Davao del Norte			117,259.00		(117,259.00)		117,259.00		(117,259.00)		- Pre-Feasibility Study is on-going.
1 agum City, Davao dei Norte			117,239.00		(111,233.00)		111,225.00		(117,235.00)	-	110-1 visitority bruny to off-going.
TOTAL	288,627,000	200 627 000	119,384,083,92	41.36%	169,242,916.08	9,928,000.00	861,134.42	8.67%	9,173,970.58	278 600 000	
TOTAL	200,027,000	200,027,000	113,304,003.92	71,3070	107,242,910.08	2,220,000.00	001,134.42	3.0770	2,173,270,38	210,099,000	

Particulars Approp			ALLOTMENT				DISB	URSEMENT	At 1995 and 40 a		
	Appropriations (1)	SARO (2)	Obligations (3)	Obligation Rate (4)=(3)/(2)	Allotment Balance (5)=(2)-(3)	NCA (6)	Utilization (7)	Utilization Rate (8)≈(7)/(6)	Unutilized Balance (9)=(6)-(7)	Unfunded Balance (10)=(2)-(6)	Remarks
F <u>Y 2017 NG Subsidy</u> Bulan, Sorsogon	111,000,000	111,000,000			111,000,000.00					111,000,000	- Public bidding is scheduled on November 3, 2017
avotas Fish Port Complex, Navotas City	113,800,000	113,800,000			113,800,000,00					113,800,000	- Public bidding is scheduled on November 3, 2017
DTAL	224,800,000	224,800,000	, a	-	224,800,000		**	~		224,800,000	

Prepared By:

VISITACION G. ABRENIO Project Development Officer III Antonnot

MARCELINA M. BASAMOT

Chief, Budget Division

Noted By:

DANILO A. AXALAN OIC, Technical Services Dept. JOSEA, RUIZ, JR. Manager, Finance Services Dept.