PHILIPPINE FISHERIES DEVELOPMENT AUTHORITY PERFORMANCE MONITORING REPORT CY 2019

			COMPONENT										2019				
			Branch Brand				Target	18	st Quarter	2r	nd Quarter	3	rd Quarter		4th Quarter	Total	Rating
	No.	Objective / Measure	Data Provider	Formula	Weight	Rating System	2019	Target	Actual	Target	Actual	Target	Actual	Target	Actual		
	SO1	Expand Client Base and	Enhance Custor	ners Service Satis	faction												
Iders	SM1	Client/port users served (with PTCB)	Operating units	Total number of port clients served with Permit to Conduct Business (PTCB)	7%	Actual / Target	40,100	10,111	7,476	11,170	7,499	8,592	7,304	10,227	12,230	34,990	6.11%
Customer / Stakeholders	SM2	Percentage of Satisfied Customers	Third party	Number of respondents which gave at least a Satisfactory rating / Total number of respondents	3%	Actual / Target x Weight 0% = If less 80%	90%	-	No activity undertaken yet for CY 2019.		Preparation of documentary requirements for the procurements of the 2019 Third Party Survey Team (i.e. TOR, Invitation Letters and Memo request to Top Management)		Endorsement of Third Party Consultant for the conduct of CSS to Top Management	90%	85.09%	85.09%	2.84%
		Subtotal			10%												8.94%
	SO2	Increase Revenue Source	ces to Achieve S	ustainable income													
	SM3	EBITDA (in million peso)		EBITDA	5%	Actual / Target	85	22	85.15	22	49.28	21	88.19	20	8.80	231.42	5.00%
	SM4	Collection efficiency (current)	-	Total collections of currrent accounts / Total billings	5%	Actual / Target	95%	65%	81%	80%	88%	85%	90%	95%	92%	92%	4.84%
Finance	SM5	Collection efficiency (arrears)	FSD and Operating units	Total collection of arrears / Net arrear receivables balance (2009- 2017)	2%	Actual / Target	35%	15%	18%	9%	-2%	9%	11%	9%	5%	32%	1.83%
	SM6	Budget Utilization Ratio		Utilized (2019 GAA and PY carry over) / (2019 GAA + PY carry- over)	5%	100% - 5% 81-99% - 4% 66-80% - 3% 51-65% - 2% 50% & below - 1%	100% of projected work accomplishment per contract	25%	23.10%	25%	13.29%	25%	9.71%	25%	15.35%	100%	5.00%
		Subtotal	:		17%												16.67%

		weather with a management of	COMPONENT		Maria Sala	Section Cold (1981)				F 62 6 7 5 1			2019				
			COMPONENT				Target	15	Quarter	2nd	d Quarter	310	Quarter	4	Ith Quarter	Total	
	No.	Objective / Measure	Data Provider	Formula	Weight	Rating System	2019	Target	Actual	Target	Actual	Target	Actual	Target	Actual		Rating
	SO3	Increase Efficiency in th	e Utilization of Po	ost-Harvest Faciliti	ies												
		Utilization Rate of Port Facilities:															
		Market Hall			3%	Actual / Target	97%	97%	89%	97%	87%	97%	87%	97%	83.12%	85.39%	2.64%
		Cold Storage		Utilization rate over target rate(target rate) = maximum capacity	3%	Actual / Target	72%	72%	64%	72%	50%	72%	60%	72%	73.72%	67.96%	2.83%
Internal Processes	SM7	Ice Plant			3%	Actual / Target	83%	83%	49%	83%	35%	83%	43%	83%	66.86%	54.21%	1.96%
		Processing Areas and Building Spaces			3%	Actual / Target	67%	67%	64%	67%	63%	67%	56%	67%	54.51%	59.62%	2.67%
		Commercial and Industrial Areas			3%	Actual / Target	65%	65%	61%	65%	60%	65%	57%	66%	60.19%	59.71%	2.76%
		Subtotal	1:		15%												12.86%

C X X

			COMPONENT							nd Quarter		2019 Brd Quarter	4th Quarter		A TAIP TO SEE	Ratin		
	lo.	Objective / Measure	Data Provider	Formula Weight F	Rating System	Target		st Quarter				Actual	Target	Actual	Total	Ra		
T.	10.	Objective / Measure	Data Flovider	Tomaid			2019	Target	Actual	Target	Actual	Target	Actual					
SO4		ncrease Efficiency in Project Implementation																
		Rehabilitation / Repair / Im	provement Projec	ts														
		a. NFPC facilities (2017 GAA - P113.8 M)		Actual Percentage of Completion	5%	Actual / Target	100% project completed	72.18%	60.34%	98%	73.12%	91%	85.22%		98.01%	98.01%	4	
		b. NFPC facilities (2018 GAA - P335 M)		Actual Percentage of Completion	5%	Actual / Target	50% project implementation	5.06%	4.80%	25%	7.6576% accomplished	51%	21.60%		21.91%	21.9134%/1	5	
		c. SFP facilities (2018 GAA - P62.8 M)		Actual Percentage of Completion	5%	Actual / Target	100% project implementation	100%	100% completed on Mar. 15, 2019		100% completed		100%		100%	100%	5	
		d. IFPC (P 191.480 M)		Actual Percentage of Completion	5%	Actual / Target	25% project implementation	-	DEDS - NTP received by the Contractor on Feb. 26, 2019		Consultancy Services for the DED: 55% accomplished		Pre-procurement for the rehab/ improvement		For Notice to Proceed	2 of 3 Activities Completed: 1) Procurement of	;	
s	8 M8	e. DFPC (P 73.280 M)	TSD, CPMISD, OSD		Actual Percentage of Completion	5%	Actual / Target	25% project implementation	-	DEDS - NTP received by the Contractor on Mar. 01, 2019		Consultancy Service for the DED: 38.80% accomplished		Pre-procurement for the rehab/ improvement		For Notice to Proceed	Consultancy for DES 2) Procurement for construction 3) Project	
		f. LFPC (P 164.430 M)		Actual Percentage of Completion	5%	Actual / Target	25% project implementation	-	DEDS - NTP received by the Contractor on Mar. 01, 2019		Consultancy Service for the DED: 75.59% accomplished		Pre-procurement for the rehab/ improvement		For Notice to Proceed	Implementation		
		g. ZFPC (P 44 M)		Milestone	4%	All or Nothing	Detailed Engineering and Design completed	æ	Bidding for Consultancy Service for the conduct of DEDS on Feb. 22, 2019 failed		For issuance of NOA for DED Consultancy Service		Notice to Proceed (NTP) issued Sept. 13, 2019 for DED Consultancy		DED on-going 30% complete (with failed bidding)	30%/2		
		h. NFPC (P 292 M)		Milestone	4%	All or Nothing	Detailed Engineering and Design completed	-	Finalization of the Scope of Work of the TOR for consultancy service of DEDS is on going.		Pre-procurement is yet to be scheduled		Post-qualification for the winning bidder		DED on-going 6.54% complete	6.54%		
S	SM 9	No. of Projects Completed (PC)		Absolute Number	7%	Actual / Target	14	3	5 (Mamburao, Occ. Mindoro; Masinloc, Zambales; Patnongon, Antique; San Jose, Northern Samar; Naga, Zamboanga Sibugay)		4 Real, Quezon (Phase 1) -Apr 30, 2019; San Remeglo, Cebu- Apr 28, 2019; Esperanza, Masbate- May 22, 2019; and Tangub, Misamis Occ-June 20, 2019		-		1 Tandag Fish Port	10 projects completed but Esperanza, Masbate and Real, Quezon Phase 1 are excluded from the 2019 target, thus 8 of the 14 projects are completed. Pikit,North Cotabato was completed 12.18.2018, Marivelet and Real Phase 2 for contract termination. Dolores with variatio order; Basay and Sta Monica with time extension.	of os or or or	
_					450/						-							
		Subtotal: /1 With notice of partial work sus			45%												_	

^{/2} Consultancy services for a DED total for 240 days or 8 months, should there be no rebidding the conduct of DED was completed on December 31, 2019.

			COMPONENT					100					2019				
			COMPONENT				Target	1	st Quarter	2r	nd Quarter	3	ord Quarter		4th Quarter	Total	Rating
	No.	Objective / Measure	Data Provider	Formula	Weight	Rating System	2019	Target	Actual	Target	Actual	Target	Actual	Target	Actual		
	SO5	Enhance Organizational	Canabilities and	I Inetitutionaliza Te	otal Qualit	ty Management	2010										
Learning and Growth	SM10	ISO 9001:2015 Certification	All units	Absolute Number	5%	Actual / Target	ISO 9001:2015 Re-certification (5 ports) and ISO 9001:2015 Certification (Central Office, ZFPC and SFP)	-	- Review QMS Manual and SOIs of Central Office in preparation for the conduct of Gap Analysis; - Re-orientation re: Quality Procedures on Documented Information (CO)		CO/SFP and ZFPC Review and redress of identified gaps during the Gap Analysis; Revision of QMS Manual, Quality Procedures, and Standard Operational instructions; and Preparation for the conduct of the IQA, scheduled for August 2019 (Agency internal assessment). NFPC - Passed Surveillance Audit IFPC, DFPC, GSFPC and LFPC for review and enhancement of QMS Manual prior to conduct of surveillance audit		NFPC - with attestation ISO 2015 on July 15, 2019 (recertification) IFPC, DFPC, LFPC and GSFPC for conduct of surveillance audit and ZFPC & Central Office- for conduct of pre-audit for ISO 2015 certification		ISO 9001:2015 Recentification of NFPC, GSFPC, DFPC, IFPC & LFPC (5 ports) and ISO 9001:2015 Attestation (Central Office and ZFPC)	7 units with Certification/ Attestation	4.38%
	SM11	Automation of PFDA's Operation a. Development of Systems		Absolute Number	2%	Actual / Target	2 systems	15%	9%	44%	51%	21%	33%	20%	7%	100%	2%
		b. Installation of Systems:		Absolute Number	1%	Actual / Target	1 system in all ports and 2 systems in CO	61%	60%	15%	2%	15%	20%	9%	18%	100%	1%
	SO6	Strengthen Manpower C	apacities throug	h Trainings and S	kills Deve	lopment Activities	, and Agency Com	petency-Ba	ased Recruitment S	ystem							
	SM12	Percentage of Incumbents Meeting Required Competencies	ASD	Percentage of Incumbents Meeting Required Competencies over Total Employees	5%	Actual / Target	10% improvement from 2018 score	-	Administered preliminary survey/ questionnaire to Central Office and Regional Operating Units towards enhancement of agency competency framework		Requested & attended consultation meeting with the GCG re: 2019 Competency Profiling Target Submitted proposed action plan to Top Mgt. re: Competency Profiling		Drafted competency re-assessment tool and proposed revisions to existing competency- model/framework		Established gap 22.11% (111 not met required competencies; total number of employees 502)		5%
		Subtotal:			13%					/							90.75%
		TOTAL			100%												30.737

Certified Correct by:

IRIS R. DE VERA Manager, CPMISD

DANILO A. AXALAN
Officer-In-Charge, TSD

JOSE A RUIZ, JR. Manager, FSD Approved b

General Manager, PFDA