

Republic of the Philippines Department of Agriculture

Philippine Fisheries Development Authority

PCA Annex Building, Elliptical Road Diliman, Quezon City Telefax. No. 925-61-41

July 20, 2017

MEMORANDUM

:

FOR

CARLOS L. MAGNAYE

Director, Planning and Monitoring Service

Department of Agriculture

FROM

OFFICER-IN-CHARGE

Philippine Fisheries Development Authority

SUBJECT

SUBMISSION OF HIGHLIGHTS OF ACCOMPLISHMENT

REPORT FOR THE PERIOD COVERED JANUARY TO

JUNE 2017

Attached is the Agency's Highlights of Accomplishment Report for the period January to June 2017.

ACTION

REQUESTED:

For your information and reference.

ATTY. LORALIE C. DATAHAN

PHILIPPINE FISHERIES DEVELOPMENT AUTHORITY

HIGHLIGHTS OF ACCOMPLISHMENT REPORT First Semester, 2017

Hereunder are the highlights of our Agency's accomplishments for the period January to June 2017:

I. ON THE OPERATION OF THE REGIONAL FISH PORT COMPLEXES AND MUNICIPAL FISH PORTS

- A. Pursuant to its mandate, PFDA sustained the operation of the eight (8) Regional Fish Ports (RFPs) and one (1) Municipal Fish Port (MFP).
- B. For the first semester of 2017, the total volume of fish unloaded at the regional fish port complexes maintained by PFDA reached a total of 210,644 metric tons (mt). The General Santos and Navotas Fish Port Complexes were the two (2) biggest contributors to fish unloadings. Of the total, 48% was handled by General Santos Fish Port Complex (GSFPC), 35% by Navotas Fish Port Complex (NFPC), while the remaining 17% was contributed by the other six (6) regional fish ports. Total number of fishing and non-fishing vessel arrivals reached 30,523.
- C. Insofar as processing activity is concerned, 1,071 mt of fishery products were processed in General Santos, Zamboanga and Camaligan Fish Ports. Moreover, the total volume of ice produced at the five (5) RFPs was recorded at 21,710 mt.
- D. To date, PFDA constructed one hundred six (106) fish ports nationwide. The only fish port jointly managed by PFDA and LGU is the Tacloban City Fish Port located in Leyte.

II. ON THE OPERATION OF THE ICE PLANT AND COLD STORAGE (IPCS) PROJECT

In line with the government's privatization scheme, PFDA continued to lease out four (4) ice plants and cold storages to the private sector located in the provinces of Masbate, Negros Occidental, Sultan Kudarat and Surigao del Norte. To date, there are ten (10) IPCS established that are for turn-over to LGU.

III. ON THE REPAIR/IMPROVEMENT OF PFDA MAINTAINED FISH PORT FACILITIES

- Construction/Rehabilitation/Upgrading of Fishery Post-Harvest Facilities:
 - Rehabilitation/improvement of roadways and utilities going to Market Halls 3, 4 and 5 (Phase 2) of Navotas Fish Port Complex is on-going (51.95% complete).

2. Construction of Market Hall and additional road concreting from gate to pier of the Sual Fish Port is on-going (80% complete as of May 31, 2017).

IV. ON THE IMPLEMENTATION OF THE POST-HARVEST AND OTHER INFRASTRUCTURE COMPONENT:

- A. Construction/Rehabilitation/Upgrading of the following projects are on-going:
 - 1. Construction of Cabugao Fish Port, Cabugao, Ilocos Sur;
 - 2. Expansion/Improvement of San Jose de Buenavista Fish Port, San Jose de Buenavista, Antique; and
 - 3. Construction of San Andres IPCS, San Andres Romblon.
- B. Construction/Rehabilitation/Upgrading of the following projects are on-going:
 - 1. Construction of Romblon Fish Port & 3 MT Ice Plant, Romblon, Romblon;
 - 2. Construction of Cawayan Fish Port, Cawayan, Masbate;
 - Construction of San Francisco Fish Port, Brgy. Poblacion, San Francisco, Quezon;
 - 4. Improvement of Kiamba Fish Port, Kiamba, Sarangani;
 - 5. Construction of Hinobaan Fish Port, Hino-baan, Negros Occidental;
 - 6. Construction of Sindangan Fish Port, Sindangan, Zamboanga del Sur;
 - 7. Construction of Panabo Fish Port, Panabo, Davao del Norte;
 - 8. Construction of Looc Fish Landing (Phase 2), Looc, Occ. Mindoro;
 - 9. Construction of Real Fish Port (Phase 1), Real, Quezon;
 - 10. Repair and Improvement of Breakwater of Calabanga Fish Port (Ph. 2), Brgy. Sabang, Calabanga, Camarines Sur;
 - 11. Construction of Pasacao Fish Port, Pasacao, Camarines Sur;
 - 12. Construction of Esperanza Fish Port, Esperanza, Masbate;
 - 13. Construction of San Andres Fish Port, San Andres, Romblon;
 - 14. Construction of Calauag Fish Port, Calauag, Quezon;
 - 15. Construction of Lucena City Satellite Fish Landing & Trading Facilities for Sustenance Fisherfolks, Brgy. Dalahican, Lucena City, Quezon;
 - 16. Construction of San Isidro Fish Port, San Isidro, Northern Samar;
 - 17. Construction of Tingloy Fish Port, Tingloy, Batangas;
 - 18. Construction of Balangiga Fish Port, Balangiga, Eastern Samar;
 - 19. Construction of Larena Fish Port, Brgy. Taculing, Larena, Siquijor;
 - 20. Construction of Alicia Fish Port, Sitio Fishing Vill., Alicia, Zamboanga Sibugay;
 - 21. Construction of Masinloc Fish Port, Masinloc, Zambales; and
 - 22. Construction of Talisay Fish Port, Talisay, Batangas.

- C. Public Bidding/Re-Bidding was conducted on the following projects:
 - Rehabilitation/Improvement of Zamboanga Regional Fish Port Complex (ZFPC) (May 22, 2017);
 - Construction of Mariveles Fish Port, Brgy. Pob., Mariveles, Bataan (May 22, 2017);
 - 3. Construction of Lingayen Fish Port, Brgy. Pob., Lingayen, Pangasinan (May 22, 2017); and
 - 4. Construction of San Jose Fish Port, San Jose, Northern Samar (June 27, 2017).
- D. Pre-Feasibility (Pre-FS) Studies for the proposed construction of fish port projects are completed:
 - 1. Sta. Monica Fish Port, Brgy. T. Arlan, Sta. Monica, Surigao del Norte;
 - 2. Pikit Fish Port, Pikit, North Cotabato;
 - 3. Dolores Fish Port, Dolores, Eastern Samar; and
 - 4. Mati Fish Port, Mati, Davao Oriental.
- E. Preparation of Detailed Engineering Studies (DES) for the proposed construction of fish port projects are completed in the following:
 - 1. Pikit Fish Port, Pikit, North Cotabato;
 - 2. Dolores Fish Port, Dolores, Eastern Samar;
 - 3. Mati Fish Port, Mati, Davao Oriental;
 - 4. Tangub City Fish Port, Tangub City, Misamis Occidental; and
 - 5. Sta. Monica Fish Port, Brgy. T. Arlan, Sta. Monica, Surigao del Norte.
- F. Completion of Pre-FS and preparation of DES for the proposed construction of fish port projects are on-going:
 - 1. Mahatao Fish Port, Sitio Diura, Mahatao Batanes;
 - 2. San Vicente Fish Port, San Vicente, Palawan; and
 - 3. Uyugan Fish Port, Uyugan, Batanes.
- G. Preparation of DES for the proposed construction of fish port project in Bulan, Brgy. Poblacion, Bulan, Sorsogon is on-going.
- I. Thirty six (36) infrastructure assessment surveys and studies were conducted and completed in the following provinces (see Annex for details):
 - 1. Leyte (2 cities & 18 municipalities);
 - 2. Misamis Occ. (2 cities & 7 municipalities); and
 - 3. Cagayan (7 municipalities).

PHILIPPINE FISHERIES DEVELOPMENT AUTHORITY STATISTICAL ACCOMPLISHMENT REPORT First Semester, 2017

	TARGETS ACTUAL		%	
Projects/Activities	2017	2016	2017	Inc./(Dec.)
A. Number of Regional Fish Port Complexes				
Maintained	8	8	8	0
B. Volume of Fish Unloading (in m.t.)				
a. Navotas Fish Port Complex	95,996	102,144	73,459	(28)
b. Iloilo Fish Port Complex	16,286	16,993	15,450	(9)
c. Zamboanga Fish Port Complex	5,260	11,848	8,743	(26)
d. Camaligan Fish Port	124	139	396	185
e. Lucena Fish Port Complex	13,742	14,423	10,870	(25)
f. Sual Fish Port	2,153	1,728	555	(68)
g. Davao Fish Port Complex	1,458	1,284	1,084	(16)
h. General Santos Fish Port Complex	111,112	100,768	100,087	(1)
Total	246,131	249,327	210,644	(16)
C. Volume of Fishery Processed Products (in m.t.)				
	421	550	720	21
a. Zamboanga Fish Port Complex	421	558	729	31
b. Camaligan Fish Port	168	203	154	(24)
c. General Santos Fish Port Complex	= 00	302	188	(38)
Total	589	1,062	1,071	1
D. Volume of Ice Production (in m.t.)				
D. Volume of tee I rouncilon (in man)	-			
a. Zamboanga Fish Port Complex	5,616	5,215	4,905	(6)
b. Camaligan Fish Port	2,241	1,460	893	(39)
c. Lucena Fish Port Complex	2,925	2,822	2,323	(18)
d. Davao Fish Port Complex	3,890	4,633	4,281	(8)
e. General Santos Fish Port Complex	9,660	9,917	9,308	(6)
Total	24,332	24,047	21,710	(10)
E. Number of Fishing and Non-Fishing Vessel				
Arrivals			14	32-33-45°C
a. Navotas Fish Port Complex	8,320	9,183	7,478	(19)
b. Iloilo Fish Port Complex	910	1,205	1,042	(14)
c. Zamboanga Fish Port Complex	9,391	5,200	6,066	17
d. Camaligan Fish Port	-	30	17	(43)
e. Lucena Fish Port Complex	3,500	7,838	6,453	(18)
f. Sual Fish Port Complex	306	345	282	(18)
g. Davao Fish Port Complex	1,281	1,481	964	(35)
h. General Santos Fish Port Complex	8,014	8,228	8,221	(0)
Total	31,722	33,510	30,523	(9)

Program/Projects/Activities	rogram/Projects/Activities Actual Accomplishments	
isheries Infrastructure Development Program		
orporate Funds		
 Operation and management of fish ports and other post-harvest facilities 		
> Ports and facilities managed/operated:		
 Regional Fish Ports maintained Municipal Fish Port maintained 	8	
3. Managed Ice Plants and Cold		
Storages (leased by private sector)	4	
FAR PROGRAM/BUDGET		
A. Construction/Improvement of fishery		
post-harvest facilities 1. Fish Ports (FP)	A. Completed fish port project:	Date Completed:
	Cabugao FP, Brgy. Salomague, Cabugao, Ilocos Sur	March 26, 2017
	2. San Jose de Buenavista FP, Brgy. 4, San Jose de	May 18, 2017
	Buenavista, Antique	
	B. On-going fish port projects:	
	1. Romblon FP & Ice Plant, Brgy. 11, Romblon	On-going (93.2657% complete as of April 30, 2017) Date started: August 17, 2015
		Target date of completion: Dec 27, 2016
	Cawayan FP, Brgy. Mahayahay, Cawayan, Masbate	On-going (86.90.92% complete as of April 30, 2017)
		Date started: August 17, 2015
		Target date of completion: Oct 20, 2016
	3. San Francisco FP, Brgy. Poblacion, San Francisco,	On-going (95.0053% complete as of April 30, 2017) Date started: December 29, 2015
	Quezon	Target date of completion: March 27, 2017
	4 Viewbe ED Ducy Deblacion Viewbe Carangani	On-going (72.8665% complete as of April 30, 2017)
	4. Kiamba FP, Brgy. Poblacion, Kiamba, Sarangani	Date started: December 29, 2015
		Target date of completion: May 20, 2017
	5. Hinobaan FP, Brgy. Ana, Hino-baan, Negros Occ.	On-going (35.2320% complete)
		Date started: April 22, 2016 Target date of completion: July 25, 2017
	Sindangan FP, Brgy. Siare, Sindangan, Zamboanga del Sur	On-going (95.0002% complete) Date started: April 26, 2016
		Target date of completion: May 26, 2017
	7. Panabo FP, Brgy. Cagangohan, Panabo, Davao del	On-going (90.9337% complete)
	Norte	Date started: June 21, 2016
		Target date of completion: July 10, 2017
	8. Looc Fish Landing (Phase 2), Brgy. Agkawayan, Looc,	On-going (35.4670% complete as of April 30, 2017)
	Occ. Mindoro	Date started: October 28, 2016 Target date of completion: July 27, 2017
2. Ice Plants and Cold Storages (IPCS)	> Completed project:	
	 San Andres IPCS, Brgy. Poblacion, San Andres Romblon 	Date completed: April 8, 2017

AGENCY: PHILIPPINE FISHERIES DEVELOPMENT AUTHORITY

Page 2 of 4 pages Remarks **Actual Accomplishments** Program/Projects/Activities B. Project Development Studies conducted > Infra-assessment surveys conducted A. Thirty six (36) Infra Assessment Surveys conducted in the following provinces (cities/municipalities): Date Completed: a. Leyte (20 cities/municipalities) January 30 to February 9, 2017 11. Inopacan 1. Capoocan 2. Barugo 12. Hilongos 3. Calubian 13. Bato 4. Leyte 14. Matalom 5. Babatngon 15. Palompon Tanauan 16. Isabel 6. 17. Merida 7. Tolosa 8. Baybay City 18. San Isidro 19. Tabango 9. Ormoc City 10. Abuyog 20. Villaba b. Misamis Occidental (9 cities/municipalities) March 6-16, 2017 21. Plaridel 26. Panaon 22. Baliango 27. Lopez Jaena 23. Oroquieta City 28. Aloran 24. Ozamis City 29. Sapang Dalaga 25. Tudela May 29 to June 3, 2017 c. Cagayan (7 municipalities) 34. Ballesteros 30. Sta. Ana 31. Aparri 35. Sanchez Mira 36. Santa Praxedes 32. Gonzaga 33. Buguey B. Twenty nine (29) Infra Assessment Studies completed in the following provinces (cities/municipalities): Date Completed: March 3 - 9, 2017 a. Leyte (20 cities/municipalities) 1. Capoocan 11. Inopacan 12. Hilongos 2. Barugo 3. Calubian 13. Bato 14. Matalom 4. Levte 5. Babatngon 15. Palompon 6. Tanauan 16. Isabel 7. Tolosa 17. Merida 8. Baybay City 18. San Isidro 9. Ormoc City 19. Tabango 10. Abuyog 20. Villaba March 20, 2017 Misamis Occidental (9 municipalities) 21. Plaridel 26. Panaon 22. Baliango 27. Lopez Jaena 23. Oroquieta City 28. Aloran 24. Ozamis City 29. Sapang Dalaga 25. Tudela June 14, 2017 Cagayan (7 municipalities) 30. Sta. Ana 34. Ballesteros 31. Aparri 35. Sanchez Mira 32. Gonzaga 36. Santa Praxedes 33. Buguey

AGENCY: PHILIPPINE FISHERIES DEVELOPMENT AUTHORITY Page 3 of 4 pages Remarks Program/Projects/Activities **Actual Accomplishments** CY 2014 SUPPLEMENTAL APPROPRIATIONS Construction/Improvement of fishery post-harvest facilities > Fish Ports (FP) > On-going fish port projects: 1. Real FP (Phase 1), Brgy. Ungos, Real, Quezon On-going (49.4503% complete) Date started: Sept. 01, 2015 Target date of completion: March 10, 2017 Calabanga FP(Phase 2), Brgy. Sabang, Calabanga, On-going (65.5071% complete) Date started: June 2, 2016 Camarines Sur Target date of completion: May 9, 2017 CY 2015 GAA A. Construction/Improvement of fishery post-harvest facilities On-going fish port projects: > Fish Ports (FP) On-going (90.7985% complete as of May 31,2017) Pasacao FP, Brgy. Cirilo, Pasacao, Camarines Sur Date started: April 21, 2016 Target date of completion: April 22, 2017 On-going (34.7336% complete as of April 30, 2017) 2. Esperanza FP, Brgy. Poblacion, Esperanza, Masbate Date started: April 25, 2016 Target date of completion: May 26, 2017 On-going (98.9000% complete as of May 31, 2017 San Andres FP & IP, Brgy. Mabini, San Andres, Romblon Date started: May 04, 2016 Target date of completion: June 20, 2017 On-going (97.1508% complete) Calauag FP, Brgy. Poblacion 4, Calauag, Quezon Date started: June 2, 2016 Buenavista, Antique Target date of completion: May 23, 2017 Lucena City Fish Landing & Trading Facilities, Brgy. On-going (97.1508% complete) Dalahican, Lucena City, Quezon Date started: August 09, 2016 Target date of completion: June 4, 2017 6. San Isidro FP, San Isidro, N. Samar On-going (93.1244% complete as of May 31, 2017) Date started: August 09, 2016 Target date of completion: June 4, 2017 On-going (43.4600% complete) 7. Tingloy FP, Brgy. Poblacion 13, Tingloy, Batangas Date started: August 25, 2016 Target date of completion: July 20, 2017 On-going (92.9000% complete as of May 2017) 8. Balangiga FP, Brgy. Bacjao, Balangiga, E. Samar Date started: October 17, 2016 Target date of completion: Aug 12, 2017 On-going (48.1562% complete) Larena FP, Brgy. Taculing, Larena, Siquijor Date started: October 28, 2016 Target date of completion: Aug 23, 2017 10. Alicia FP, Sitio Fishing Vill., Brgy. Pob., Alicia, On-going (30.00% complete as of May 31, 2017) Date started: December 28, 2016 Zamboanga Sibugay Target date of completion: October 23, 2017

GENCY: PHILIPPINE FISHERIES DEVELOPMENT AUTHORITY		
Actual Accomplishments	Remarks	
11. Masinloc FP, Brgy. South Poblacion, Masinloc, Zambales	On-going (7.9184% complete as of April 30, 2017) Date started: February 27, 2017 Target date of completion: December 23, 2017	
12. Talisay FP, Brgy. Pob. Zone 8, Talisay, Batangas	On-going (0.2718% complete as of April 30, 2017) Date started: February 27, 2017 Target date of completion: April 2, 2018.	
A. Completed Pre-FS: 1. Pikit FP, Pikit, North Cotabato 2. Dolores FP, Dolores, Eastern Samar 3. Mati FP, Mati, Davao Oriental	<u>Date Completed:</u> June 7, 2017 June 13, 2017 June 22, 2017	
B. Completed DES: 1. Pikit FP, Pikit, North Cotabato 2. Dolores FP, Dolores, Eastern Samar 3. Mati FP, Mati, Davao Oriental 4. Tangub FP, Tangub, Misamis Occidental 5. Sta Monica FP, Sta Monica Suringo del Norte	June 16, 2017 June 27, 2017	
	 Masinloc FP, Brgy. South Poblacion, Masinloc, Zambales Talisay FP, Brgy. Pob. Zone 8, Talisay, Batangas Completed Pre-FS: Pikit FP, Pikit, North Cotabato Dolores FP, Dolores, Eastern Samar Mati FP, Mati, Davao Oriental Completed DES: Pikit FP, Pikit, North Cotabato Dolores FP, Dolores, Eastern Samar Mati FP, Mati, Davao Oriental 	